JUNE 2013

CHECKLIST

CANTILEVERED CRANE LOADING PLATFORMS

load, including any loads placed on loading platform	ш
Exclusion zone set up for installation	
Safe Work Method Statement prepared for erection/dismantle	
Anchors located as per designer/engineer specifications	
Installer suitably qualified (Basic Rigging/Intermediate Scaffolding as a minimum)	
Platform landings flush with floor level (ramps fitted otherwise)	
Adequate fall protection either side of loading platform	
Solid panels on loading platform not less than 1 metre high and extend at least 300mm inside buildings face	
Landing edge fitted with inward opening gates that cannot open beyond platform edge	
Platforms do not extend overhead protection provided for public	
Signage indicating maximum uniformly distributed load (UDL) and maximum point load visible	
A copy of designers installation drawings on site	
All bolts and connectors are securely tightened and in accordance with engineers specifications	
Props are plumb and positively secured in position and located on level below platforms	
Competent person has checked that the platform has been installed as per engineer's specifications	
Only supervisor, foreman and crane crews able to extend and retract platforms	
Checks and maintenance are scheduled as per manufacturer's specifications	

Prepared: Michael Preston CFMEU Safety Coordinator Authorised: Brian Parker CFMEU State Secretary Construction & General Division NSW Branch

cfmeunsw.asn.au